

Completion Report

1	Name of Work	Dismantling & Construction of Culverts, removal of debris and providing New Pre cast RCC Covering Slabs, Desilting of drains in Bagalagunte ward no.14, Dasarahalli Sub Division		
2	Sanctioned Estimate No. & Date	EE/DD/AS/ 48/21-22, Dt.13.01.2022 EE/DD/TS/84 /21-22, Dt.14.01.2022		
3	Head of Account which is Chargeable	, P Code-3726		
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 47 /22-23, Dt.01.07.2022		
5	Name of Contractor	Jnanendra Murthy M D		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	-		
7	Measurement recorded in MB	MB No. 4884/19-20		
	Page No	488322 - 488324		
8	check Measurement of the Asst	10-08-2022		
	Exe. Eng./ Exe.Eng. On	-		
9	Name of the Office / Official	Asst.Executive Engineer		
	incharge of the work.	T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	B.R Ranganatha		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	35.25 Lakhs	3237707.00	-	-

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

[Signature]
ASSISTANT ENGINEER
Ward No.14

[Signature]
EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

[Signature]
ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073